

COMPREHENSIVE MONTHLY REPORT

May 2018

Dulles Corridor Metrorail Project Phase 2 (Wiehle Avenue Station to Ashburn Station)

**Metropolitan Washington Airports Authority
Washington, DC**

**June 27, 2018
(Revised November 20, 2018)**

PMOC Contract Number: DTFT60-14-D-00011

Task Order Number: 005, **Project Number:** DC-27-5331, **Work Order No.** 02

OPs Referenced: 01, 25

Hill International, Inc.

One Commerce Square

2005 Market Street, 17th Floor

Philadelphia, PA 19103

PMOC Lead: Mathew E. Trzepacz, [REDACTED]

Length of Time PMOC Assigned to Project: 4.5 years

Length of Time PMOC Lead Assigned to Project: 4.5 years

EXECUTIVE SUMMARY

The FTA and Project Management Oversight Contractor (PMOC) met with Metropolitan Washington Airports Authority (MWAA) on *June 4, 2018* to conduct the *Quarterly Progress Review Meeting (QPRM)*. *Supplemental information* for work performed during *May 2018* on Phase 1 and Phase 2 of the Locally Preferred Alternative (LPA) for the Dulles Corridor Metrorail Project *was received via email on June 12, 2018*. The Phase 2 project extends from the Wiehle Avenue Station in Fairfax County through Dulles International Airport to the Route 772 Station in Loudoun County. The PMOC plans to conduct future PMOC monthly progress meetings during the second week of each month.

1. Project Description

Phase 2 of the Project is an extension of Washington Metropolitan Area Transportation Authority (WMATA) heavy rail system and will provide 11.4 route miles of new track from the interim terminus at Wiehle-Reston East Station through Washington Dulles International Airport ("Dulles Airport") to a terminus in eastern Loudoun County. Phase 2 includes six new stations: Reston Town Center, Herndon, Innovation Center, Dulles Airport, Loudoun Gateway (Route 606) and Ashburn (Route 772) Stations. Phase 2 also includes a maintenance and storage yard facility at Dulles Airport, wayside facilities (including traction power substations, tiebreaker stations, and stormwater management ponds along the alignment), 5 new parking facilities with a total of 8,900 parking spaces, and sixty-four new railcars. The current Phase 2 project budget is \$2,778,235,564 exclusive of parking facilities and finance costs.

2. Project Status

MWAA announced on April 27, 2015 that they anticipated a delay of thirteen months to the Project. Change Order 066 granted the Package A Contractor 396 days of excusable delay which makes the revised Scheduled Substantial Completion Date (SSCD) August 7, 2019. *The latest Project Master Schedule through May 1, 2018 continues to indicate the contractual SSCD of August 7, 2019. The Package A Contractor's latest schedule through April 2018, which shows a forecast Substantial Completion of August 18, 2019, representing 11 days of delay, was "Not Accepted" by MWAA. MWAA's Project Master Schedule indicates the Revenue Service Date (RSD) continues to be March 31, 2020.*

MWAA continues with close out activities for Phase 1. VDOT and MWAA continue to work toward resolution of the VDOT Punch List; MWAA met with DTP on December 14, 2016 to present the work that DTP is to complete. DTP accepted responsibility for about 30% of the listed items.

[REDACTED] Bechtel, at a December 18, 2017 meeting with MWAA, agreed to repair all defective stormwater piping. MWAA reported the cost of these repairs will be funded jointly by Bechtel and MWAA. *MWAA submitted a draft schedule for the repairs dated May 18, 2018 which will be updated to reflect the decision to proceed with the underdrain repairs.*

MWAA reports the Task Order for the design of Old Meadow Road was negotiated, and cost of the final design is \$382,737. The Notice to Proceed was issued on March 20, 2017. ROW/Utility

coordination meetings have been held, but Level 3 and AT&T utility companies have been slow to respond. *At the June 4th QPRM, MWAA reported that the Level 3 conflict was minor and require hand excavation at one location.* Old Meadow Road construction is expected to be completed in the *fourth* quarter of 2018. The closeout of the FFGA is expected to occur in several years following payment of final Project costs with regard to the first 64 rail cars, which is expected to extend until 2021.

3. Core Accountability Information

TIFIA Core Accountability Items			
Project Status:		Original at TIFIA:	Current Estimate (EAC):
Cost	Cost Estimate	\$2,778,235,564	\$2,778,235,564
Contingency	Unallocated Contingency	\$551,451,179	\$354,205,044
	Total Contingency (allocated plus Unallocated)	\$551,451,179	\$354,205,044
Schedule	Revenue Service Date	1/31/19	3/31/2020
		Amount (\$)	Percent (of total)
Planned Value to Date	Total budgeted cost of work scheduled to date <i>(if available)</i>	\$2,115,682,015	87%
Earned Value to Date	Budgeted cost of work completed to date, i.e. actual total value of work earned or done <i>(if available)</i>	\$1,847,182,120	76%
Actual Cost	Total cost of work completed to date <i>(actual total expenditures)</i>	\$1,733,023,287	71%
		Amount (\$)	Percent
Contracts	Total contracts awarded to date	\$2,265,786,641	96%
	Total construction contract awarded to date (construction contracts only)	\$1,639,475,677	69%
	Physical construction work completed (amount of construction contract work actually completed)	\$1,230,553,527	75%
Major Issues	Status	Comments / Action / Planned Action	
1	SWM changes to Package A associated with 13 month delay.	Construction cost yet to be negotiated.	
2	Package B Design Delays, thru June 1, 2016	Global settlement 128 days. Cost yet to be finalized	
3	Airports Authority's Extended Management Cost (13 month delay)	Cost yet to be finalized	
4	Communications System Scope of Work – Fire Alarm and Intrusion Alarm systems separation.	Construction cost has been settled at (b) (5)	
5	Coordination of Package B and Package A interface	Package A has forecast interface supply dates up to three weeks behind Package B's need dates.	
Date of Next Quarterly Meeting (if known):		August 27, 2018	

4. Major Problems/Issues

1. Stormwater/Early Design Changes in Package A have resulted in a thirteen-month delay to the Project's construction substantial completion date to August 7, 2019. MWAA reported the thirteen-month delay claim was settled [REDACTED]
2. The additional construction costs related to the Stormwater/Early Design Changes and attendant increased overhead costs have yet to be finalized.
3. The Package A contractor has encountered harder rock than anticipated at some locations, which has forced the contractor to go to Directional Boring or hand mining rather than using a Jack and Bore Procedure. The contractor has redesigned the utility connections at stations to mitigate the impact.
4. The delays experienced by the Package A Contractor could have a negative schedule impact on the Package B Contractor, who will have to tie-in the Maintenance Yard tracks and systems to the mainline. *Power has been fed to the Maintenance Yard.*
5. *In April 2017, Capital Rail Constructors (CRC) informed MWAA that during an audit of Universal Concrete Products, the manufacturer of architectural pre-cast panels, errors were found in moisture content sampling of the aggregates used.* (b) (5)

[REDACTED]

On May 16, 2018, the Department of Justice (DOJ) unsealed their filing against Universal Concrete Products Corporation for violations of the False Claims Act. As part of the filing, the DOJ alleges that the aggregate being used in the concrete was from an unapproved quarry and failed to meet industry standard requirements, including alkali-silica reaction (ASR¹) testing. (b) (5)

[REDACTED]

A major open item in the close out of Phase 1 is the Virginia Department of Transportation (VDOT) punch list. Although Phase 1 went into revenue service on July 26, 2014, VDOT did not submit their final punch list until May 16, 2016. VDOT offered to perform the punch list work and developed a cost proposal in the amount of \$36.8 million to perform the work [REDACTED]

[REDACTED] Meetings between the two parties have made progress in reaching a mutually agreeable resolution. VDOT and MWAA met with DTP on December 14, 2016, to present their scope of work that DTP needs to rectify. MWAA met with DTP on March 17, 2017, to discuss the deficiencies MWAA claims are DTP's responsibility. Bechtel, at a December 18, 2017 meeting with MWAA, agreed to repair all defective stormwater piping. MWAA reported the cost of these repairs will be funded jointly by Bechtel and MWAA. MWAA and Bechtel continue to negotiate an agreement covering this work. A construction coordination meeting was held on March 26, 2018 with MWAA, Bechtel, VDOT and the Contractor to discuss the path forward. Some of the underdrains could not be videotaped and had to be assessed by fish taping. The fish taping of the Dulles Connector Road (DCR) underdrains has been completed and the results are being analyzed. *MWAA and VDOT are meeting to determine the mitigation to be implemented.*

¹ASR is an expansive reaction that occurs over time in concrete between highly alkaline cement and the reactive non-crystalline (amorphous) silica found in common aggregates given sufficient moisture.

TABLE OF CONTENTS

EXECUTIVE SUMMARY	2
1. PROJECT DESCRIPTION	2
2. PROJECT STATUS	2
3. CORE ACCOUNTABILITY INFORMATION	3
4. MAJOR PROBLEMS/ISSUES	4
MAIN REPORT	6
A. PROJECT STATUS	6
<i>Design Status</i>	6
<i>Real Estate Acquisition</i>	9
<i>Third Party Agreements</i>	11
<i>National Environmental Policy Act (NEPA)</i>	11
B. PROJECT MANAGEMENT PLAN (PMP) AND SUB-PLANS	11
C. PROJECT MANAGEMENT CAPACITY AND CAPABILITY	12
• <i>Project Controls</i>	13
D. PROJECT COST	13
<i>Funding Sources</i>	16
<i>TIFIA Funding Status</i>	17
E. PROJECT SCHEDULE	17
<i>Important Activities – 90-Day Look Ahead</i>	18
F. QUALITY ASSURANCE/QUALITY CONTROL	18
G. SAFETY AND SECURITY	20
H. AMERICANS WITH DISABILITIES ACT (ADA)	20
I. BUY AMERICA	20
J. VEHICLE TECHNOLOGY	20
PROJECT RISKS	20
ACTION ITEMS	22
APPENDICES	23
APPENDIX A – LIST OF ACRONYMS	24
APPENDIX B – PROJECT OVERVIEW	26
APPENDIX C – PROJECT MAP	27
APPENDIX D – MWAA SAFETY AND SECURITY CHECKLIST	28
APPENDIX E – Top 10 Project Risks	35
APPENDIX F – PMOC Evaluation Team	36

MAIN REPORT

A. Project Status

Design Status

Final design and construction are being performed under DB contracts for Package A as well as for Package B. The designs of both Package A and Package B are 100% complete. Fairfax and Loudoun Counties are managing the final design of the parking facilities (formerly Package C). The Counties confirmed their commitment to deliver those elements as a condition precedent to receipt of their TIFIA loans.

Construction – Package A

As of January 1, 2017, MWAA reported all aerial substructure and support work had been completed. As of September 1, 2017, all the deck spans have been poured. Structural crews have set the pedestrian bridges at the Herndon, Reston Town Center, and Innovation Center Stations. *During May 2018, structures crews continue working to finish welding girder bearings and performing general cleanup.*

Construction of track retaining walls and foundations continues in the Greenway median. Reston Town Station south underground cistern installation is complete. Track wall openings for at grade access to the guideway continue to be formed and poured along the Greenway and DIAAH to close the guideway for track installation. The Contractor continues the relocation of the Dulles Toll Road (DTR) south of the Herndon Station for accessing the kiss and ride area and allowing the realignment of the DTR for Herndon Station. Traction power substations (TPSS) and tie-breaker stations (TBS) are being graded and paved. Screen wall foundations, columns and precast walls continue to be erected at the TPSS and TBS locations. Tie-in work to Phase One began with the relocation of the WMATA security fence farther east to allow local work to take place without requesting access or track rights from WMATA.

Dominion Virginia Power (DVP) lines have been relocated and communications lines are being relocated to allow access to the west end of the existing Herndon Parking Garage from Sunrise Boulevard. Power and communication lines are being routed to allow for the relocation of the Edmund Hailey Roadway south of the Reston Town Center Station Pavilion. All required testing and verification has been completed and power has been supplied from the Dominion substations via the 34.5kV distribution system to the Vista switches. Only TPSS #12 and TPSS #20 are without power. Installation of the 34.5kV cabling in the ductbank and manholes in the Greenway median west of the abutments continued toward TPSS #20 and TBS #8.

Electrical rough-in and plumbing work continues in the Innovation station, along with detail work on the station and pavilion escalators and elevators. Construction at the South and North Pavilions at Innovation Station continues, as does work on the North Sound Wall. At Herndon Station, station platform pavers and granite edging continue to be installed along with mechanical and electrical rough-in work. South Pavilion steel detailing continued and North Pavilion work continues with the forming and pouring of foundations. The adjacent property's cistern at the North Pavilion is being exposed in preparation for the required tie-in for some of the local

stormwater from the site. South Pavilion structural concrete work and precast panel erection continues at the Reston Station. Mechanical and electrical rough-in work and the installation of roofing on the vault roof continues. North Pavilion construction continues with the detailing of the pedestrian bridges at the Reston Station. Walk Back Tunnel tie-in work also continues at the Dulles Station with the tie-in of the piping to the mechanical unit that will support the tunnel HVAC system and Airport Garage Elevator lobby. Lighting and ductwork installation continued in the mezzanine ceiling of the Airport Station. Station precast and vault roof steel erection continues along with mechanical, electrical and plumbing rough-in at the Loudoun Gateway Station. Topping slabs were cast and masonry wall work also continued at Loudoun Gateway Station. Ashburn Station roof steel welding and detailing continues, as does mechanical, electrical and plumbing rough-in work.. Work also continues with precast and steel erection at the North and South Pavilions, along with the detailing of the pedestrian bridges.

The installation of running rail, contact rail and guard rail on the aerial guideway through the Airport Station and in the yard leads is complete allowing crews to focus on minor repairs and cleanup. Rail and switches are being installed along the at-grade guideway in the DIAAH median through Herndon Station and Reston Station and along the Greenway median. Cable trays and conduits are being installed between TPSS #16 room and the aerial guideway at the Dulles Airport Station. TPSS #16 traction power equipment has been delivered and is being assembled and installed. Electricians continue pulling power and train control cables up columns to the aerial guideway from the TPSS and TBS locations and are installing jumper cables and bonds on the aerial track. Power and train control cables are being installed in cable troughs throughout the aerial guideway and along the at-grade guideway east beyond Herndon Station. Guideway mounted equipment for train control and switch operation continues to be installed on the aerial and at-grade ballasted guideway from Herndon Station through the Yard leads. Electricians have energized 34.5kV feeder power to Vista switches at TPSS locations and station equipment is being tested and final connection verification of this equipment is being done prior to applying power to the downstream equipment and facilities.

Construction – Package B

As of the end of May 2018, work is continuing to progress on four major buildings in the Maintenance Facility. During the month, the Contractor continued installing concrete embedded track and third rail in the lay-up yard. Work on the on-site gas line installation and sanitary force main is on hold. Placement of the roadway asphalt base was completed in May 2018. The installation of tanks also continued.

Mechanical, electrical and plumbing work continued in the Service and Inspection Building (SIB). Drywall installation continued on the upper mezzanine, and the installation of the ceiling grid continued. The installation of equipment continued, and the medium voltage switchgear was energized in the SIB..

Overhead mechanical, electrical, and plumbing rough-in and drywall framing continued on the first floor and upper mezzanine of the Maintenance of Way Building (MWB).

Mechanical, electrical and plumbing work continued on the first and second floors of the Transportation Police Building (TPB). Fire proofing began in the TPB. Roof installation was completed on the Warehouse Building (WHB) was completed. Mechanical, plumbing and electrical installation continued. Electrical work on TPSS #21 and TPSS #21A continued. The replacement of trusses in the Train Wash Facility (TWF) was completed in May 2018.

Procurement - Packages G and P

Package G (Dulles Airport Station Screen Wall) was re-advertised on May 10, 2018 and bids are due on June 21, 2018. The notice to proceed is expected to be issued in early August 2018. Package P (Stormwater Management Facilities) was awarded to HGS, LLC on April 13, 2018, and a kick-off meeting has yet to be scheduled.

Parking Facilities (formerly Package C)

Fairfax County: Fairfax County is responsible for two parking facilities: one at the Innovation Center Station and one at the Herndon Station. Final design started in fall 2014. Project completion remains scheduled for April 30, 2019 for the Innovation Center Garage and is April 4, 2019 for the Herndon Station Garage. The project completions were previously revised by Fairfax County to accommodate the announcement by MWAA of a 13 month schedule delay.

The County's Department of Public Works and Environmental Services is the lead county agency for the design and construction of both parking facilities, and will be responsible for project management and oversight of both projects.

Herndon - Fairfax County received bids for the Herndon Station Parking Garage and awarded the contract to Manhattan Construction; the NTP was issued on October 31, 2016. The Herndon Garage project cost was revised to \$44.5 million from \$56.7 million based on the winning bid. Fairfax County had a formal groundbreaking for the Herndon Garage on November 30, 2016. The County received the contractor's detailed construction schedule on January 20, 2017. The Garage Bridge Erection (connection between the new and existing garage) was completed on November 26, 2017, and access to the site from Sunrise Valley Road was reopened on that date. *The erection of precast is complete and construction is 82% complete. The focus is on interior work such as elevators installation, fit out of rooms and HVAC installation.*

Innovation Center - Notice to proceed was issued to Manhattan Construction on April 3, 2017. *Construction activities are ongoing with construction 50% complete with the start of pre-cast erection on April 5, 2018.*

Loudoun County: Loudoun County is responsible for three parking facilities: one at the Route 606 Station and two at the Route 772 Station.

The RFQ for the Ashburn South and Loudoun Gateway Garages was released on September 1, 2016 consistent with the County's schedule. Loudoun County is also coordinating with MWAA and WMATA regarding the garage fare collection.

Route 772 North (Ashburn North) – The Ashburn North Garage is being constructed as a public privatization arrangement between Loudoun County and Comstock, LLP. Comstock was the developer of the Wiehle-Reston Parking Garage at the Phase 1 terminus.

Loudoun County reported the Final Comprehensive Agreement with Comstock was reached on September 9, 2015. Construction on the Ashburn North Garage began in January 2017, and the construction was completed in January 2018. *The certificate for non-residential occupancy*

was received and the garage opened at the end of April 2018. The Ashburn North Garage will be initially used for Comstock's commercial use, and will be open for Metrorail users at the start of revenue service. As stipulated in the Master Agreement, the temporary use will cease 180 days before the Phase 2 revenue service date.

Route 772 South (Ashburn South) and Route 606 (Loudoun Gateway) – On May 2, 2017, the Loudoun County Board of Supervisors authorized the award of the Design Build contract for the design and construction of the Loudoun Gateway Garage (1,965 spaces) and Ashburn South Garage (1,540 spaces) to the S. B. Ballard Construction Company. Contract award was May 4, 2017, and the notice to proceed was issued on June 1, 2017. The substantial completion date for both garages is May 30, 2019. MWAA is the Authority Having Jurisdiction (AHJ) for the Ashburn South Garage, and Loudoun County is the AHJ for the Loudoun Gateway Garage. Loudoun County reports permits for the construction of both Ashburn South and Loudoun Gateway Garages have been obtained. Construction has begun on the installation of footings and drainage at Ashburn South. Installation of footings at Loudoun Gateway will begin as soon as rain ceases. Loudoun County and the Design-Build Contractor met with the fabricator of the external precast structure and all materials have been confirmed and fabrication has begun. The lease agreement with the Claude Moore Charitable Foundation for direct access to the Ashburn South site was signed on February 5, 2018 providing direct access to the site eliminating the intrusion into the Package Contractor's construction site. The 100% design has been approved. The scheduled completion date is May 31, 2019. However, the contractor has submitted a revised schedule which indicated about a two month delay and is being reviewed by the County. *The Ashburn South Garage is about one to two months ahead of the Loudoun Gateway Garage. The lag is due to the fact that the contractor has encountered hard rock. All of the pre-cast panels for the garages have been completed.*

Loudoun County will prepare documents for a concessionaire to operate and maintain the Ashburn South and Loudoun Gateway Garages.

Real Estate Acquisition

The status of the Property Acquisitions through May 2018 is shown in the following table.

Property Acquisition Status

Priority	Total Anticipated ¹	PIP ² Complete	Initial Appraisal Complete ³	Revised PIP/ Appraisal Pending ⁴	Offer Made ⁵	Revision in Process	Settlement Reached/ Condemnation Processed ⁶	Acquisition Complete ⁷
1	9	9	9	1	9	0	8	8
2A	25	25 ⁸	22	1	21	0	19	17
2B	20	20 ⁹	20	0	20	1	16	12
Total¹⁰	54	54	51	2	50	0	43	37

Right of Entry (ROE) Status:

- Full Access for Construction provided for acquired parcels and Parcels 237, 228, 226, 336, 210, and 211.
- Full Access to Fairfax County-owned property was provided in 2013 for Parcels 213, 223, 232, 234, and 235.
- Full Access to Loudoun County-owned property was provided in 2016 for Parcels 257 and 258.

¹ Total based on current understanding.

² PIP = Property Identification Plan.

³ Initial appraisals complete for all Priority 1 Parcels 207, 214, 220, 237, 262, 255, 253, and 254. The appraisal for Parcel 258 is not needed since it was dedicated to Loudoun County prior to being made available to the Project. Appraisals complete for Priority 2 Parcels 231, 238, 240, 275, 276, 256, 320, 264, 271, 251, 266, 261, 228, 249, 260/360, 224, 259, 349, 208, 225, 209, 210, 357, 281, 225, 226, 211, 227, 212, 267, 263, 328, 252, 269, 358, 204, 205, 268, and 265. Appraisals for the dedicated parcels, Parcels 236, 336, 235, and 257 are not needed since the landowner is not subject to condemnation.

⁴ New appraisal required for Parcel 237 due to revised utility relocation and pier construction approach began in February 2018 based on revised PIP reflecting actual usage submitted in January. A revised appraisal is needed for Parcels 281 and 210 since the property owners have or will change prior to completion of the acquisition. **The re-appraisal for Parcel 210 was completed in May 2018.**

⁵ Offers made for Parcel 207, 220, 214, 238, 240, 237, 231, 262, 254, 275, 276, 253, 256, 320, 264, 271, 251, 266, 261, 228, 249, 255, 260/360, 224, 259, 349, 208, 209, 281, 227, 225, 226, 211 (June 2017), 210, 252, 269, 328 (including revision to Parcel 228), 263, 358, 357, 205, 204, 268, 212 and 267. Negotiations ongoing for Parcels 237, 226, 228, 328, and 268. Appraisal and offer revised for Parcels 228 and 226 (latter made in April 2018). Offers rescinded for Parcels 253 and 271 as the acquisition need for those parcels was eliminated. An offer is not required for Parcels 236, 336, 235, and 257. Condemnation package prepared and sent to VDOT for Parcels 207, 220, 320, 260/360, 249, 349, 210, 557, 269, and 268 due to impasse. Negotiations resumed with Parcels 210 and 268 prior to filing.

⁶ Negotiations completed for Parcels 207, 214, 220, 240, 253, 231, 264, 276, 275, 238, 262, 320, 254, 256, 261, 236, 266, 251, 255, 271, 224, 349, 260/360, 235, 257, 258, 208, 209, 263, 225, 227, 357/557, 358, 252, 212, 267, 205, 204, 211, and 269. Condemnation package for Parcel 557 (part of 357 acquisition) was filed in December 2017. Agreement to process dedications for Parcel 336 and 259 were reached in May 2017 and July 2017, respectively. Parcel 210's new owner requires a revised offer.

⁷ Completed acquisitions: Parcels 207 (COT), 214, 220 (COT), 240, 231, 264, 276, 275, 238, 262, 320 (COT), 254, 256, 261, 266, 251, 255, 260/360 (COT), 258, 249 (COT), 349 (COT) 224, 263, 225, 269 (COT), 208, 227, 205, 209, 252, **259** and **204**. Parcels 253 and 271 offers rescinded; no further action required. Parcels 236, 235, and 257 dedications completed.

⁸ Priority 2A PIP status: PIPs have been completed for all Priority 2A parcels. Parcels 240, 238, 231, 275, 276, 264, 320, 271, 256, 266, 251, 249, 265, 358, 236, 281, 336, 349, 252, 269, 328, 263, 308, 309, and 366. PIPs Accepted by MWAA. Parcel 236 completed as a proffered dedication. Parcel 336 is proceeding as a proffered dedication.

⁹ Priority 2B PIP status: PIPs have been completed for all Priority 2B parcels. MWAA Accepted PIPs for Parcel 261, 228, 260/360, 259, 224, 257, 357, 235, 225, 226, 212, 267, 211, 208, 209, 210, 227, 204, 205, and 268.

¹⁰ Does not include those parcels on which construction will be performed by permit/permission (TRIP II and Fairfax County). Acquisitions/conveyances will be based on as-built conditions and completed prior to Substantial Completion.

May 31, 2018

Third Party Agreements

Six Intergovernmental Agreements are required for Phase 2:

The status of the six agreements is summarized in the next table.

AGREEMENT	STATUS	NOTES
WMATA – New Agreement	Executed on August 7, 2013	Effective date August 7, 2013
VDOT – Amendment of Phase 1 Agreement	Executed on November 4, 2013	Effective date November 4, 2013
Fairfax County – Amendment of Phase 1 Agreement	Executed on May 28, 2013	Effective date May 28, 2013
Loudoun County	Executed on August 7, 2013	Effective date August 7, 2013
Town of Herndon	Executed on July 9, 2013	Effective date July 9, 2013
TRIP II (Dulles Greenway)	Executed on September 30, 2013	Effective date August 1, 2013
Local Funding Agreement with VDOT for Route 606 improvements	Executed on June 11, 2014	Work was added to the design plans prior to execution of the agreement.

National Environmental Policy Act (NEPA)

MWAA prepared an Environmental Assessment covering the preliminary engineering design refinements for Phase 2, and issued it for public review on May 10, 2012. The FTA Regional Administrator issued a Finding of No Significant Impact (FONSI) on December 17, 2012, that stated there were “no significant environmental or socioeconomic impacts associated with the design refinements for Phase 2 of the Dulles Corridor Metrorail Project.” FTA cautioned that should there be any changes in the location of the parking facilities by the counties, or if they need any additional property for the construction of the parking facilities, MWAA must notify FTA immediately to determine if the environmental documents would need revisions.

On April 24, 2015, MWAA submitted a letter regarding the environmental re-evaluation for the DCMP Phase 2 parking garage refinements to the FTA on June 4, 2015. FTA’s concurrence letter dated August 10, 2015 was received on August 11, 2015.

MWAA last updated their Summary Matrix of Environmental Mitigation Measures to FTA on *April 27, 2018* for the *first quarter of 2018*.

B. Project Management Plan (PMP) and Sub-plans

MWAA has submitted the PMP and required sub-plans. Below is the status of each plan received by FTA through *May 31, 2018*.

PMP Final Version 2.2 was submitted to the FTA on January 31, 2017; and PMOC recommended the FTA approve the document with comments on February 8, 2017. FTA

approved the Project Management Plan Final Version 2.2 with comments on April 6, 2017. The draft update of the PMP, Version 3.0 was submitted on March 30, 2018 and PMOC submitted its review comments to MWAA on May 8, 2019. (b) (5)

Quality Program Plan (QPP), Revision 1, was approved by FTA on September 23, 2013 and FTA requested that MWAA update it as needed as Phase 2 continues to move forward through final design and construction.

Safety and Security Management Plan (SSMP), Revision 2 dated February 29, 2016 was approved by FTA on August 8, 2017.

Risk and Contingency Management Plan (RCMP) - MWAA submitted the Final RCMP, Revision 3.0 on January 22, 2018. PMOC had a few comments which MWAA incorporated into the RCMP on February 1, 2018. PMOC recommended FTA approve the RCMP on February 5, 2018. FTA approved the RCMP, Revision 3.0 on March 6, 2018.

WMATA's Rail Fleet Management Plan (RFMP), Revision 5a was submitted and PMOC provided comments on January 12, 2017. WMATA expects to submit a revised RFMP in early 2018.

C. Project Management Capacity and Capability

(b) (5)

As of May 2018, seventeen full time equivalents were working on Phase 1 which is one more than the April 2018 actual headcount.

MWAA reported the *estimated* number of full-time equivalents for Phase 2 during May 2018 is 1,623, a decrease of 98 from the April actual count. The estimated May 2018 numbers are indicated in the table below.

MWAA	36
Virginia Department of Rail and Public Transportation (DRPT)	1
Virginia Department of Transportation (VDOT)	4
Washington Metropolitan Area Transportation Authority (WMATA)	35
Project Management Support Services	120
Capital Rail Constructors (CRC) – Package A	1,100
Hensel Phelps Construction Company (HPCC) – Package B	327
Total	1,623

- **Project Controls**

MWAA has developed project management procedures with regard to monitoring and controlling project scope, quality, schedule, cost, contingency management, and safety. MWAA is to update the PMP by January 31, 2017, which it did. PMOC recommended that FTA approve PMP Final Version 2.2 on February 8, 2017. FTA approved PMP Version 2.2 on April 6, 2017. (b) (5)

- **Compliance** (b) (5)

- **Disadvantaged Business Enterprise (DBE) Goal** – MWAA developed a DBE Project Goal of 25% of the federal participation cost for Phase 2, which the FTA's Region 3 Civil Rights Officer reviewed, and subsequently approved on August 26, 2013.

- MWAA continues to review and verify Scheduled DBE participation (Contracts Awarded) and Actual DBE participation (Payments). The following table details DBE Goals, DBE contracts awarded and DBE participation achieved through the last assessment *April 30, 2018*. Dollar values are included for the latest assessment period.

PRIME CONTRACTS	DBE GOAL %	DBE CONTRACTS AWARDED (DBEC/TC)	NEW DBE AWARDS APRIL 2018	DBE CONTRACTS AWARDED TOWARD GOAL	DBE GOAL ACHIEVED (DBE Pmts/TC)	DBE PAYMENTS APRIL 2018
PreEng - PRELIMINARY ENGINEERING	0%	15.77%	\$0	N/A	15.77%	\$0
PMSS - RAIL OFFICE	25%	24.96%	\$0	99.83%	19.71%	\$0
PKG A - DESIGN BUILD CONTRACT	14%	15.73%	\$1,166,770	112.38%	8.78%	\$65,522
PKG B - RAIL YARD AND MAINTENANCE FACILITY	14%	14.84%	\$3,000	105.98%	9.29%	\$971,813
PKG S - SOIL STOCKPILE RELOCATION	25%	37.53%	\$0	150.11%	21.49%	\$0
PSI - SPECIAL INSPECTION SERVICES	15%	16.98%	\$0	100.00%	14.34%	\$67,926
ROW - REAL ESTATE ACQUISITION	25%	25.00%	\$0	100.00%	9.32%	\$0
CHANGE ORDER & CLAIM STATUS	15%	15.00%	\$6,750	100.00%	0.00%	\$0
TOTALS			\$ 1,176,520			\$ 1,105,261

- **Davis-Bacon Act Verification** – MWAA is reporting Davis-Bacon Act verification activities in the Monthly Progress Report. As of the *April 2018* MWAA Monthly Progress Report, DBA compliance monitoring is ongoing including the review of certified payroll reports and Prime Contractor requests to add additional job classifications and wage rates.

D. Project Cost

MWAA's Phase 2 project budget was \$3,126,450,757, including the cost of the parking facilities funded by Fairfax and Loudoun Counties. This figure is in year-of-expenditure dollars and excludes the finance costs. With the commitment from both Fairfax and Loudoun Counties to fund and procure the parking facilities independently, MWAA has revised its Phase 2 project budget to \$2,778,235,564. This is a deduction of \$348,215,194, which includes associated primary and secondary mitigation for the parking facilities. The SCC budget and expenditure summary for the period ending *April 30, 2018* is shown below. As of *April 2018*, project expenditures total \$1,733,023,287. Based on the budget and expenditures, the total project completion is 71%. This percentage does not include finance charges and contingency.

Dulles Corridor Metrorail Project - Phase 2

All Packages Cost Summary by SCC Code, April 2018

FTA SCC CODE	DESCRIPTION	ORIGINAL BUDGET ¹	BASLINE BUDGET ²	EXPENDITURE IN APRIL	EXPENDITURE TO DATE ⁴	ESTIMATE AT COMPLETION ⁵	CONTINGENCY TO DATE
10	Guideway and Track Elements	\$ 344,946,326	\$ 167,928,670	\$ 1,307,470	\$ 176,927,979	\$ 204,330,934	\$ 4,650,234
20	Stations	\$ 228,424,057	\$ 227,697,000	\$ 7,470,853	\$ 127,448,145	\$ 223,227,247	\$ 12,981,561
30	Yards, Shops, Administration Buildings	\$ 229,857,097	\$ 213,730,843	\$ 2,887,060	\$ 162,654,001	\$ 225,753,898	\$ 12,007,055
40	Site Work and Utility Relocation	\$ 394,075,868	\$ 545,160,692	\$ 4,124,729	\$ 513,885,953	\$ 672,460,245	\$ 130,815,224
50	Systems	\$ 193,794,178	\$ 215,516,247	\$ 1,757,716	\$ 116,077,280	\$ 221,196,733	\$ 16,041,586
60	Right of Way Acquisition	\$ 58,523,267	\$ 58,600,000	\$ 159,768	\$ 22,497,010	\$ 58,003,200	\$ -
70	Vehicles	\$ 212,765,000	\$ 213,613,334	\$ 39,390	\$ 133,707,897	\$ 213,613,334	\$ -
80	Professional Services	\$ 564,398,592	\$ 574,696,366	\$ 6,452,492	\$ 479,825,022	\$ 605,444,928	\$ 30,591,708
90	Contingency ³	\$ 551,451,179	\$ 561,292,412	\$ -	\$ -	\$ 354,205,044	\$ (207,087,368)
TOTAL PROJECT COST		\$ 2,778,235,564	\$ 2,778,235,564	\$ 24,199,478	\$ 1,733,023,287	\$ 2,778,235,564	\$ -

1 Original Budget is based on Table 2-1 "Program Budget Breakdown" of RCMP Rev 1c submitted to FTA in November 2013

2 Baseline Budget reflects cost loading of Package A baseline schedule approved in February 2014 and redistribution of spare parts budget Baseline Budget for Packages B and S is adjusted to matched the Contract Price Baseline Budget for Contingency is adjusted by \$9.8 million increase which is the net of the underrun in Package S and overrun in Package B

3 All of the contingency resides in SCC 90

4 Package A expenditure to date includes \$5 million of retainage released in December 2014 Excludes \$8.2 million in Betterments

5 Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests Excludes \$11.8 million in Betterments

On May 14, 2013, MWAA awarded the Package A Contract for final design and construction of the line and stations in the amount of \$1,177,777,000. This was \$307.6 million below the engineer's estimate, which did not take into account the Insurance line item that was deleted from the contract award amount. In April 2014, MWAA redistributed the SCC budgets to reflect the cost-loaded Final Baseline Schedule for Package A and in April 2015 the SCC budgets were redistributed to reflect the cost-loaded Final Baseline Schedule for Package B.

As of April 2018, Contingency Drawdown Requests (CDR) totaling \$197,246,135 have been issued. This includes a contribution to Contingency of \$9,841,233 due to balance of the under run for Package S and the overrun in Package B.

The following are the expenditures through April 2018 by SCC for each of the contract packages. Both Package A and Package B continue to lag the planned performance levels. Both CRC (Package A) and HPCC (Package B) need to increase their staffing levels to meet the Contractual Substantial Completion Dates.

Package A Cost by SCC – April 2018

Package A Project Cost Summary by SCC Code

FTA SCC CODE	DESCRIPTION	ORIGINAL BUDGET ¹	BASLINE BUDGET ²	EXPENDITURE IN APRIL	EXPENDITURE TO DATE ³	ESTIMATE AT COMPLETION ⁴	CONTINGENCY TO DATE
10	Guideway and Track Elements	\$ 340,953,449	\$ 163,928,670	\$ 1,307,470	\$ 176,927,979	\$ 200,330,934	\$ 4,650,234
20	Stations	\$ 224,432,514	\$ 223,697,000	\$ 7,470,853	\$ 127,448,145	\$ 219,227,247	\$ 12,981,561
30	Yards, Shops, Administration Buildings	\$ 377,285	\$ -	\$ -	\$ -	\$ -	\$ -
40	Site Work and Utility Relocation	\$ 352,759,752	\$ 509,201,330	\$ 3,350,599	\$ 490,377,281	\$ 626,453,013	\$ 120,767,353
50	Systems	\$ 172,044,132	\$ 188,997,000	\$ 1,757,716	\$ 115,817,824	\$ 194,677,486	\$ 16,041,586
60	Right of Way Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
70	Vehicles	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
80	Professional Services	\$ 87,209,868	\$ 91,953,000	\$ -	\$ 111,527,325	\$ 114,573,096	\$ 22,447,242
90	Contingency	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
TOTALS		\$ 1,177,777,000	\$ 1,177,777,000	\$ 13,886,638	\$ 1,022,098,555	\$ 1,355,261,776	\$ 176,887,976

1 Original Budget is based on Table 2-1 "Program Budget Breakdown" of RCMP Rev 1c submitted to FTA in November 2013

2 Baseline Budget reflects cost loading of Package A baseline schedule approved in February 2014 and redistribution of spare parts budget This reflects the original contract amount

3 Expenditure to date includes \$5 million of retainage released in December 2014 Excludes \$8.2 million in Betterments

4 Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests Excludes \$11.8 million in Betterments

Package B Cost by SCC – April 2018

Package B Project Cost Summary by SCC Code

FTA SCC CODE	DESCRIPTION	ORIGINAL BUDGET ^{1,3}	BASELINE BUDGET ²	EXPENDITURE IN APRIL	EXPENDITURE TO DATE	ESTIMATE AT COMPLETION ⁴	CONTINGENCY TO DATE
10	Guideway and Track Elements	\$ -	\$ -			\$ -	
20	Stations	\$ -	\$ -			\$ -	
30	Yards, Shops, Administration Buildings	\$ 202,977,283	\$ 201,238,645	\$ 2,887,060	\$ 156,989,214	\$ 212,836,200	\$ 11,509,555
40	Site Work and Utility Relocation	\$ 25,772,661	\$ 23,296,613	\$ (34,604)	\$ 18,956,115	\$ 31,324,150	\$ 8,027,537
50	Systems	\$ -	\$ 2,772,451		\$ 230,850	\$ 2,772,451	
60	Right of Way Acquisition	\$ -	\$ -			\$ -	
70	Vehicles	\$ -	\$ 1,558,000			\$ 1,558,000	
80	Professional Services	\$ 20,530,586	\$ 24,123,291	\$ 1,211,868	\$ 25,828,479	\$ 27,789,551	\$ 3,682,260
90	Contingency	\$ -	\$ -			\$ -	
TOTALS		\$ 249,280,530	\$ 252,989,000	\$ 4,064,324	\$ 202,004,658	\$ 276,280,352	\$ 23,219,352

1 Original Budget is based on Table 2-1 "Program Budget Breakdown" of RCMP Rev 1c submitted to FTA in November 2013

2 Baseline Budget reflects cost loading of Package B baseline schedule approved in March 2015 This reflects the original contract amount

3 Original Budget includes \$500,000 for the Route 606 improvements at Rail Yard that is now performed outside Package B

4 Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests

Through May 2018, approved change orders totaled \$150,492,265 for Package A, which is the same as the April 2018 total. The change orders in process in May 2018 total \$40,629,265, and 56 Requests for Change (RFC) are under evaluation totaling approximately \$27,629,828 in Contractor proposals for Package A. In addition, MWAA has approved change orders for Package B that total \$19,199,352. In May 2018, change orders in process total \$450,500 and 17 Requests for Change (RFC) under evaluation total \$13,975,666. This charge against contingency represents a total of \$252,376,876 or 44.96% of the total Project Contingency of \$561,292,412 at a point where overall Project completion is at 71%.

The total charges against the Project are summarized below.

Dulles Corridor Metrorail Project - Phase 2
Monthly Cost Report, April 2018

DESCRIPTION	ORIGINAL BUDGET	BASLINE BUDGET ^{3,5}	EXPENDITURE TO DATE ⁴	ESTIMATE AT COMPLETION ⁶	PERCENT OF EAC EXPENDED TO DATE
Design-Build					
Design Build Main Line - Package A	\$ 1,177,777,000	\$ 1,177,777,000	\$ 1,022,098,555	\$ 1,355,261,776	
Commodity Escalation - Package A	\$ 16,000,000	\$ 16,000,000	\$ -	\$ 16,000,000	
Yard - Package B + Yard Soil Preparation - Package S	\$ 269,280,530	\$ 258,939,297	\$ 208,454,972	\$ 282,730,666	
Commodity Escalation - Package B	\$ 4,000,000	\$ 4,000,000	\$ -	\$ 3,928,000	
Design-Build Contracts Total	\$ 1,467,057,530	\$ 1,456,716,297	\$ 1,230,553,527	\$ 1,657,920,442	74%
Right of Way					
Parcels & Project Management	\$ 58,600,000	\$ 58,600,000	\$ 22,497,010	\$ 58,003,200	
Right Of Way Total	\$ 58,600,000	\$ 58,600,000	\$ 22,497,010	\$ 58,003,200	39%
WMATA Agreement					
Vehicles	\$ 205,868,200	\$ 205,868,200	\$ 133,707,897	\$ 205,868,200	
WMATA Non Revenue Vehicles	\$ 9,250,751	\$ 9,620,781	\$ 3,008	\$ 9,620,781	
WMATA Project Management and Other Costs	\$ 90,205,767	\$ 89,835,737	\$ 27,047,189	\$ 89,835,737	
WMATA Agreement Total	\$ 305,324,718	\$ 305,324,718	\$ 160,758,095	\$ 305,324,718	53%
Preliminary Engineering					
Preliminary Engineering Total	\$ 75,000,000	\$ 75,000,000	\$ 73,266,056	\$ 75,000,000	98%
Airports Authority Services					
Airports Authority Project Management	\$ 64,620,000	\$ 64,620,000	\$ 51,915,913	\$ 65,821,913	
Project Management Support	\$ 140,000,000	\$ 140,000,000	\$ 140,467,936	\$ 140,560,000	
Other Costs ¹	\$ 116,182,137	\$ 116,682,137	\$ 53,564,751	\$ 121,400,247	
Airports Authority Services Total	\$ 320,802,137	\$ 321,302,137	\$ 245,948,600	\$ 327,782,160	75%
Contingency					
Contingency Total	\$ 551,451,179	\$ 561,292,412		\$ 354,205,044	
Dulles Airport Windscreens - Package G⁷					
Dulles Airport Windscreens Total	\$ -	\$ -		TBD	
Stormwater Management Ponds - Package P⁷					
Stormwater Management Ponds Total	\$ -	\$ -		TBD	
TOTAL PROJECT COSTS	\$2,778,235,564	\$2,778,235,564	\$1,733,023,287	\$2,778,235,564	71%²

1 Includes Rent, Relocation, OCIP, VDOT, Dulles Rail Consultants, Testing Consultant, DGS, TRIP II, DEQ, Airports Authority Permits/Inspection, Testing Power and Historic/Archaeological Mitigation Estimate at Completion includes Dominion Virginia Power Route 28 to Frying Pan Road Ductbank Installation also

2 This percentage does not include Contingency

3 Baseline Budget for Package A, B and S reflects the Contract Price Baseline Budget for Contingency is adjusted by \$9.8 million increase which is the net of the underrun in Package S and overrun in Package B

4 Package A expenditure to date includes \$5 million of retainage released in December 2014 Excludes \$8.2 million in Betterments

5 Baseline Budget for WMATA Agreement is adjusted to align with WMATA's distribution of original budget in invoice #2

6 Estimate at Completion includes Baseline Budget plus any changes funded via contingency drawdown requests and budget transfer requests Excludes \$11.8 million in Betterments

7 Package G and P will be funded from Contingency and should not have any impact on the Total Project Costs

Funding Sources

Primary funding for Phase 2 (excluding parking facilities) comes from *Congestion Mitigation Air Quality (CMAQ) Grant (0.40%)*, MWAA (8.40%), Fairfax County (18.57%), Loudoun County (9.83%), Commonwealth of Virginia (11.64%), Dulles Toll Road (49.01%), and the Northern Virginia Transportation Authority (2.16%). *The CMAQ Grant was awarded in May 2018.* The Northern Virginia Transportation Authority funding of \$60 million is to be used to fund just the construction of the Innovation Station and was awarded in October 2015 and May 2016. MWAA, Fairfax County, and Loudoun County received a total of \$1.876 billion in direct loans under the United States Department of Transportation (USDOT) Transportation Infrastructure Finance and Innovation Act (TIFIA) credit assistance program to assist in financing their shares.

Funding Source	Phase 2 Funding*	Percentage of Total
Commonwealth of Virginia	\$ 323,300	11.64%
Northern VA Transportation Authority	\$ 60,000	2.16%
Congestion Mitigation Air Quality (CMAQ) Grant (awarded)	\$ 7,401	0.40%
CMAQ (to be awarded)	\$ 3,668	
Fairfax County	\$ 515,910	18.57%
Loudoun County	\$ 273,066	9.83%
MWAA (Aviation Funds)	\$ 233,244	8.40%
MWAA (Dulles Toll Road)	\$ 1,361,647	49.01%
Total Sources of Funding	\$ 2,778,236	100.00%

* In \$1,000

TIFIA Funding Status

On August 20, 2014, United States Department of Transportation (USDOT) Transportation Infrastructure Finance and Innovation Act (TIFIA) credit assistance program executed a loan with MWAA, not to exceed \$1.278 billion to assist in financing its share. The TIFIA Loan with Loudoun County for up to \$195 million closed on December 9, 2014 and the TIFIA Loan with Fairfax County for up to \$403 million closed on December 17, 2014. The US Department of Transportation has provided \$1.876 billion in TIFIA Loans to support the construction of Phase 2. As of August 2014, this represents the largest TIFIA assistance for a single project in the program's history. MWAA submitted their Recovery Plan on August 11, 2016 which was accepted by FTA on October 3, 2016. The Recovery Plan reflected the thirteen month delay to the Project. MWAA submitted their 2017 TIFIA Financial Plan and associated Revised Financial Model of the Project on March 30, 2017. The 2018 TIFIA Financial Plan was submitted on March 30, 2018.

E. Project Schedule

Phase 2 is currently in the design/construction phase. Construction began on Package A in June 2014 with the start of utility relocation. The commencement of revenue service is to begin on March 31, 2020, according to the last accepted overall Program Schedule. Since MWAA announced on April 27, 2015 that the Project was incurring a thirteen month delay, a revised baseline schedule has been submitted. Revised Project Milestones are updated based on the accepted-as-noted Package Revised Baseline Schedule in May 2015.

The table below shows the Phase 2 milestones as noted in the *May 1, 2018* Project Master Schedule dated *June 1, 2018*, as provided by MWAA. *These dates are based on CRC's April 2018 Monthly Schedule Update which was "Not Accepted" by MWAA. CRC's April 2018 Schedule Update reflects an eleven day delay to the Project Contractual Substantial Completion Date of August 7, 2019.*

DULLES CORRIDOR PHASE 2 MILESTONES	
DESCRIPTION	DATE
Package A – Design-Build Contract Award	05/14/2013(A)
Package S – Advanced Earthwork Contract IFB	06/27/2013 (A)
Package A – Contract NTP	07/08/2013(A)
Package S – Advanced Earthwork Contract Award	11/01/2013 (A)
Package S – Advanced Earthwork Contract NTP	11/18/2013 (A)
Package B – Contract RFQI	11/12/2013 (A)
Package B – Contract RFP	02/11/2014 (A)
Loudoun County Garages – Board Action on BAFOs	06/10/2014 (A)
Package B – Contract Award	07/29/2014 (A)
Package A – Start of Construction	June 2014 (A)
Fairfax County – Approval of Land Use Cases for Parking Facilities	07/29/2014 (A)
Package B – Contract NTP	08/18/2014 (A)
Package S – Advanced Earthwork Contract Substantial Completion	12/08/2014(A)
Deadline for Fairfax and Loudoun Counties' decision to construct the Parking Facilities	12/29/2014(A)
Fairfax County – Design of Parking Facilities Complete	11/30/16 (A)
Loudoun County – Design for RFP of Parking Facilities Complete	01/04/17 (A)
Package A – Complete Design	09/14/18
Package A – Complete Aerial Guideway Structure Construction	08/01/18
Package A – Complete At-Grade Guideway Structure Construction	06/27/18
Package A – Complete Station Build-out	07/29/19
Package A – Complete Systems Installation	06/17/19
Fairfax County – Construction of Parking Facilities Complete	05/31/19
Loudoun County - Construction of Parking Facilities Complete	09/30/19
Package A – Forecasted Substantial Completion	08/18/19
Package B - Complete Yard Systems and Commissioning	04/04/19
Package B – Forecasted Substantial Completion	09/17/19
Complete WMATA Operations Readiness Testing	10/17/19
Complete WMATA Revenue Operations Acceptance Testing	02/15/20
Revenue Service Date (RSD)	03/31/20
Project Final Acceptance	06/30/20

Critical Path

CRC's Primary Critical Path as reflected in their *April 2018* schedule update runs through *the completion of civil work at N12 segment, followed by track and systems installation, and continuing through the static and dynamic testing. As noted above, MWAA did "Not Accept" this schedule update representing eleven days delay to the Project completion.*

Important Activities – 90-Day Look Ahead

- *CRC to complete construction of the Aerial and At-Grade Guideway Structures.*

F. Quality Assurance/Quality Control

The Quality Management Plan, Revision 1, submitted by CRC was approved in January 2014. MWAA added that it has requested the QC plans be submitted from the CRC subcontractors and vendors. *CRC is submitting inspection test plans for MWAA review.*

During May 2018, an audit of MWAA Construction Specialists was performed on Package A.

MWAA typically submits a rolling six month Audit Schedule at each monthly update meeting. The most recent QA Audit Schedule for June 2018 through November 2018 for Package A is shown below from June 2018.

DULLES CORRIDOR METRORAIL PROJECT
Phase 2, Package A
QA Audit and Surveillance Schedule
June 2018 through November 2018

Tentative Date	Audit (A) Surveillance (S)	Organization/Activity	Joint Audit/ Surveillance	Lead
6/20-21/18	A	Mass Electric	Y	MWAA
7/25/18	A	MOT Audit	N	MWAA
8/22/18	A	CRC's Design Quality Management Plan (Review of RFIs)	N	MWAA
9/20/18	A	CRC Right of Way Acquisition	N	MWAA
10/24/18	A	CRC Construction Safety and Security Plan	N	MWAA
11/15/18	A	CRC Survey Audit	N	MWAA

During May 2018, MWAA performed an audit of the MWAA Construction Specialist. The most recent QA Audit Schedule for Package B is shown below.

DULLES CORRIDOR METRORAIL PROJECT
Phase 2, Package B
QA Audit and Surveillance Schedule
June 2018 through August 2018

Tentative Date	Audit (A) Surveillance (S)	Organization/Activity	Joint Audit/ Surveillance	Lead
6/7/18	S	HPCC Contract Drawings Maintenance	Y	MWAA/HP
6/19/18	S	M.C.Dean Quality Documents	Y	MWAA/HP
8/15/18	S	Post Installation Checkout Testing	Y	MWAA/HP

G. Safety and Security

Construction Safety and Security – The contractor’s safety performance reports, including the accident/injury statistics, are included in the MWAA Monthly Progress Reports. However, the PMOC requested the Accident/Injury Statistics be provided by the fifteenth of each month, ahead of each monthly progress meeting. As of *May 2018*, CRC has recorded 6,592,980 hours worked with 224 first-aid cases, 37 OSHA recordable cases of which two resulted in lost time, 204 incidents, 40 utility hits, five environmental spills, 25 vehicular accidents, 18 property damage claims (>\$1500), and six lost time days. *Four first aid cases, 15 incidents, two utility hits, two vehicular accidents and six property damage claims occurred during May 2018.*

HPCC has recorded 1,394,763 hours worked with twelve OSHA recordable (non-lost time) cases, one OSHA Recordable (lost time) case with twenty-eight lost time days, fifteen first-aid cases and 77 incidents. There was one Incident Investigations during May 2018.

Safety and Security Working Group (SCWG) is the entity charged with the development of Design and Construction Conformance criteria, checklists and hazard analysis for the Project. This group meets on a monthly basis and continues to function satisfactorily. WMATA is responsible for the Threat and Vulnerability Analysis and has hired their consultant for this work. WMATA has completed the review of the Phase 2 design against the existing Silver Line and Yard TVAs, and has not informed MWAA of any issues requiring resolution.

H. Americans with Disabilities Act (ADA)

There have been no ADA issues reported to date. The design of the Project is ADA compliant.

I. Buy America

There have been no Buy America issues to date.

J. Vehicle Technology

The Project is acquiring 64 new rail cars which are part of WMATA’s 7000 Series Rail Car Procurement. Earlier, MWAA procured 64 7000 Series Rail Cars for Phase 1. The monitoring of the rail car procurement is being done under the WMATA PMOC oversight. The production of the Phase 2 rail cars began in February 2017. The 64th railcar was conditionally accepted on October 13, 2017.

Project Risks

The Final RCMP, Revision 3.0 was submitted on February 1, 2018, and the PMOC recommended FTA approval on February 5, 2018. FTA approved the RCMP, Revision 3.0 on March 6, 2018.

Budget Risks: MWAA allocated \$551 million in contingency for the overall project. A contingency management plan has been established for the release of contingency based on contract milestones.

Schedule Risks: The result from MWAA's original schedule risk analysis showed that there is less than five percent chance that the Schedule Substantial Completion Date (SSCD) would take place on July 7, 2018. The 80% confidence level date for the SSCD is December 6, 2018, indicating a hypothetical delay of 152 calendar days. The schedule risk analysis performed by the project team was limited to the SSCD. For the Revenue Service Date (RSD), the project team has accepted the recommendation by PMOC to include a time contingency of 14 months in the overall program schedule. Overall, the schedule contingency, including the WMATA testing through the Revenue Service Date, is 14 months. With MWAA's announcement on April 27, 2015 that the Project had incurred a thirteen month delay, essentially all the *original* forecast Project Schedule Contingency (14 months) has been consumed. Analysis performed on the revised baseline schedule with 13 months of extension and actual progress to date revealed that ten months of additional schedule contingency would suffice.

Action Items

MWAA – DULLES CORRIDOR METRORAIL PROJECT PHASE 2- Items for Grantee Action

PR	ITEM	IDENTIFICATION	NATURE of PROBLEM	D	A	I	COMMENTS	STATUS
2	2A	MWAA to update PMP.	PMP Version 3.0 should be reviewed and updated.	N	N	N	MWAA submitted Draft PMP, Version 3, to FTA on March 30, 2018. PMOC submitted comments to MWAA on May 8, 2018. MWAA anticipates submitting the revised draft by June 29, 2018.	R

KEY ITEM Note– Items marked with a ‘C’ in the ‘PMO Contractor Status’ column will be dropped from future reports.

Subtask 2A CLIN 0002A – PMP Review
 Subtask 2B CLIN 0002 – On-Site Monitoring

LEGEND

PRIORITY (PR)

1- Most Critical
 2- Critical
 3- Least Critical

GRANTEE ACTION

D – Remedial Action Developed
 A – Remedial Action Approved
 I – Action Implemented

PMO CONTRACTOR STATUS

R – Review On-going
 C – Completed – No further review required

APPENDICES

APPENDIX A – LIST OF ACRONYMS

ACMC	Atlantic Contracting and Material Company
AHJ	Authority Having Jurisdiction
Airport	Dulles Airport
AUP	Agreed Upon Procedures
BAFO	Best and Final Offer
BMP	Best Management Practices
Board	MWAA Board of Directors
CA	Conditional Acceptance (7K Railcars)
CDR	Contingency Drawdown Requests
CPSM	Construction and Professional Services Manual (Commonwealth of Virginia)
CRC	Capital Rail Constructors
DB	Design-Build
DBE	Disadvantaged Business Enterprise
DBOM	Design-Build-Operate-Maintain
DBOM+F	Design-Build-Operate-Maintain-Finance
DCMP	Dulles Corridor Metrorail Project
DCR	Design Change Request
DE	Dominion Energy
DEQ	Department of Environmental Quality
DHR	Department of Historical Resources
DIAAH	Dulles International Airport Access Highway
DIDB	Disparate Impact and Disproportionate Burden
DRPT	Department of Rail and Public Transportation (Virginia)
DTP	Dulles Transit Partners, LLC
DTR	Dulles Toll Road
DVP	Dominion Virginia Power (now called Dominion Energy)
EA	Environmental Assessment
EPDM	Ethylene Propylene Diene Terpolymer (roofing system)
FIA	Fire and Intrusion Alarm
FONSI	Finding of No Significant Impact
FTA	Federal Transit Administration
FWSO	Federal WMATA Safety Oversight
HPCC	Hensel Phelps Construction Company
IFB	Invitation for Bid
IFP	Issued for Permit
IPP	Integrated Permit Package
LPA	Locally Preferred Alternative
MWAA	Metropolitan Washington Airports Authority
MWB	Maintenance of Way Building
NEPA	National Environmental Policy Act
NTP	Notice to Proceed
NTSB	National Transportation Safety Board
OCIP	Owner Controlled Insurance Program

PIP	Property Identification Plans
PMOC	Project Management Oversight Contractor
PMSS	Project Management Support Services
PMP	Project Management Plan
PPP	Public-Private Partnership
PRBS	Proposed Revised Baseline Schedule
QA	Quality Assurance
QC	Quality Control
QMP	Quality Management Plan
QPP	Quality Program Plan
RAMP	Real Estate Acquisition Management Plan
RCMP	Risk and Contingency Management Plan
RFMP	Rail Fleet Management Plan
RFQ	Request for Qualifications
RFQI	Request for Qualifications Information
RFP	Request for Proposal
RFI	Request for Information
RBS	Revised Baseline Schedule
RSD	Revenue Service Date
SCC	Standard Cost Category
SCWG	Safety/Security Working Group
SHPO	State Historic Preservation Office
S&I	Service and Inspection
SSCD	Schedule Substantial Completion Date
SSMP	Safety and Security Management Plan
SSOA	State Safety Oversight Agency
STOMP	Safety and Security Oversight Management Plan (TOC)
SWM	Storm Water Management
SWPPP	Stormwater Pollution Prevention Plan
TBD	To Be Determined
TBS	Tie-Breaker Station
TIA	Time Impact Analysis
TOC	Tri-state Oversight Committee
TPSS	Traction Power Substation
USDOT	United States Department of Transportation
VDOT	Virginia Department of Transportation
VSMP	Virginia Stormwater Management Program
WFC	West Falls Church
WHB	Warehouse Building
WMATA	Washington Metropolitan Area Transit Authority

APPENDIX B – PROJECT OVERVIEW

Project Name: Dulles Corridor Metrorail Project – Phase 2
Grantee: Metropolitan Washington Airports Authority (MWAA)
FTA Regional Contact: Corey Walker, P.E. - FTA Region III, DC Metro Office Engineer
FTA Headquarters Contact: Dale Wegner, P.E. - FTA Headquarters, Project Manager

Scope

Description: Phase 2 of the Project consists of the design and construction 11.4 route miles of new track from the interim terminus at Wiehle-Reston East Station through Washington Dulles International Airport to a terminus in eastern Loudoun County. The current Phase 2 project budget is \$2,778,235,564 exclusive of parking facilities and finance costs. (Overall cost is 3.126 B.)
Guideway: Phase 2 consists of 11.4 miles of elevated and at-grade guideway.
Stations: Phase 2 includes six new stations (Reston Town Center, Herndon, Innovation Center, Dulles Airport, Route 606 and Route 772 Stations).
Support Facility: Phase 2 includes a maintenance and storage yard facility at Dulles Airport, wayside facilities (including traction power substations, tiebreaker stations, stormwater management ponds along the alignment), and five new parking facilities with 8,900 parking spaces.
Vehicles Phase 2 includes sixty-four new railcars.


Current Delivery Milestone Schedule

12/01/2009	Preliminary Engineering Commenced
02/29/2012	Preliminary Engineering Completed
07/08/2013	Package A Design-Build NTP issued
11/18/2013	Package S Design-Build NTP issued
08/18/2014	Package B Design-Build NTP issued
05/08/2015	MWAA TIFIA Loan Executed
	Package S Completed
76%	Percent Work in Place Complete at the date of this report (<i>earned value</i>)
79.45%*	Percent Project Schedule Complete at the date of this report
	*Based on SSCD of August 7, 2019

Cost

\$2,778,235,564	Total project cost in year-of-expenditure dollars (\$YOE) at the date of this report
\$1,733,023,287	Amount of expenditures at the date of this report from a total project budget of \$2,778,235,564
71%	Percent Complete expenditures at the date of this report. (This percentage does not include finance charges and contingency)
\$354,205,044	Total project contingency remaining (allocated and unallocated contingency)

APPENDIX C – PROJECT MAP



APPENDIX D – MWAA SAFETY AND SECURITY CHECKLIST

Project Overview		Dulles Corridor Metrorail Project – Phase 2	
Project Mode (Rail, Bus, BRT, multimode)		Rail	
Project Phase (Preliminary Engineering, Design, Construction, or Start-up)		Design and Construction	
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CMGG, etc.)		Design/Build	
Project Plans	Version	Review By FTA	Status
Safety and Security Management Plan	February 2016	Approved on June 16, 2016	MWAA submitted a revised SSMP on February 25, 2016 and PMOC provided comments to the FTA on March 28, 2016. MWAA's email of April 13, 2016 stated they had no comments on the revised SSMP. FTA accepted the Plan with comments on June 15, 2016. The 2017 update was submitted on April 12, 2017 and PMOC recommended FTA approval on April 27, 2017. PMOC provided additional comments on June 1, 2017, requesting the FWSO be added to the Plan. The issue regarding the FWSO has been resolved and FTA's letter of August 8, 2017 approved the revised plan.

Safety and Security Certification Plan			<p>MWAA has adopted their contractors' SSCPs as the guiding certification documents. MWAA Accepted "CRC's SSCP on October 10, 2014. MWAA accepted as noted HPCC's SSCP on February 20, 2015. The SSCP was resubmitted on May 28, 2015, and returned "Accepted as Noted" on July 2, 2015. HPCC resubmitted the SCPP on October 8, 2015 and MWAA "accepted as noted" on November 11, 2015. The SSCP was resubmitted on December 9, 2015 and accepted by MWAA on December 21, 2015.</p>
System Safety Program Plan	January 2013		WMATA's 2014 SSPP is effective January 2014 and approved by TOC on April 25, 2014.
System Security Plan or Security and Emergency Preparedness Plan (SEPP)	3/2012	N/A	WMATA submitted a revised SEPP to TOC in March 2012, which the TOC approved on April 23, 2012.

Construction Safety and Security Plan (CSSP)			CRC's CSSP was accepted on December 13, 2013. The CSSP procedures were submitted on June 4, 2014 for information. CRC's CSSP was resubmitted in January 2015 and accepted on February 5, 2015. APMC's CSSP was Accepted as Noted on December 23, 2014. HPCC's CSSP, Rev.1, was accepted by MWAA on December 15, 2014. The Procedures were accepted on March 5, 2015.
Safety and Security Authority	Y/N	Notes/Status	
Is the grantee subject to 49 CFR Part 659 State Safety Oversight requirements?	Y	Tri-State Oversight Committee (TOC)	
Has the State designated an oversight agency as per Part 659.9?	Y	Tri-State Oversight Committee (TOC)	
Has the oversight agency reviewed and approved the grantee's SSPP as per 659.17?	Y	<i>WMATA's 2018 SSPP was approved by the FWSO on June 22, 2018.</i>	
Has the oversight agency reviewed and approved the grantee's Security Plan or SEPP as per Part 659.21?	Y	WMATA SEPP approved on April 23, 2012.	
Did the oversight agency participate in the last Quarterly Program Review Meeting?	Y	TOC and/or its contractor (TRA) routinely attend the quarterly meetings, including the most recent on June 4, 2018.	
Has the grantee submitted its safety certification plan to the oversight agency?	Y		
Has the grantee implemented security directives issued by the Department of Homeland Security, Transportation Security Administration?	Y	WMATA will be operator. TSA representatives participate in the monthly SCWG meetings.	

SSMP Monitoring	Y/N	Notes/Status
Is the SSMP project-specific, clearly demonstrating the scope of safety and security activities for this project?	Y	MWAA submitted a revised SSMP on February 25, 2016. FTA accepted the Plan with comments on June 15, 2016. The 2017 update, submitted on April 12, 2017 and PMOC recommended FTA approval on April 27, 2017. PMOC provided additional comments on June 1, 2017, requesting the FWSO be added to the Plan. SSMP, Revision 3 was approved by FTA on August 8, 2017.
Grantee reviews the SSMP and related project plans to determine if updates are necessary?	Y	
Does the grantee implement a process through which the Designated Function (DF) for Safety and DF for Security are integrated into the overall project management team? Please specify.	Y	
Does the grantee maintain a regularly scheduled report on the status of safety and security activities?	Y	
Has the grantee established staffing requirements, procedures and authority for safety and security activities throughout all project phases?	Y	
Does the grantee update the safety and security responsibility matrix/organizational chart as necessary?	Y	
Has the grantee allocated sufficient resources to oversee or carry out safety and security activities?	Y	

Has the grantee developed hazard and vulnerability analysis techniques, including specific types of analysis to be performed during different project phases?	N	Contractors (CRC and HPCC) are responsible for PHAs. A draft copy of the PHA was provided by CRC on June 25, 2014. CRC's Final PHA was submitted to MWAA on December 23, 2015. CRC began updating their PHA in early 2017 is expected to complete the review in the fourth quarter of 2017. HPCC's PHA was finalized on February 14, 2017. WMATA is responsible for TVA and selected a TVA Consultant in November 2016. The TVA consultant completed their TVA design review of Phase 2 on March 1, 2017.
Does the grantee implement regularly scheduled meetings to track to resolution any identified hazards and/or vulnerabilities?	N	CRC and HPCC will resolve all identified hazards and vulnerabilities with final review by the SCWG.
Does the grantee monitor the progress of safety and security activities throughout all project phases? Please describe briefly.	Y	Yes, through SCWG.
Does the grantee ensure the conduct of preliminary hazard and vulnerability analyses? Please specify analyses conducted.	N	MWAA is developing the PHAs through its contractors, CRC and HPCC, and WMATA is responsible for the TVA.
Has the grantee ensured the development of safety design criteria?	Y	
Has the grantee ensured the development of security design criteria?	Y	
Has the grantee ensured conformance with safety and security requirements in design?	N	The safety and security requirement conformance process is ongoing and a report will be issued at the end of the design phase.
Has the grantee verified conformance with safety and security requirements in equipment and materials procurement?	N	This requirement will be met through Construction Specification Conformance.
Has the grantee verified construction specification conformance?	N	The construction specification conformance process is in progress and a report will be issued at the end of the construction phase.
Has the grantee identified safety and security critical tests to be performed prior to passenger operations?	N	

Has the grantee verified conformance with safety and security requirements during testing, inspection and start-up phases?	N	
Does the grantee evaluated change orders, design waivers, or test variances for potential hazards and /or vulnerabilities?	Y	Contractor is responsible for this evaluation.
Has the grantee ensured the performance of safety and security analyses for proposed work-arounds?	N	
Has the grantee demonstrated through meetings or other methods, the integration of safety and security in the following: <ul style="list-style-type: none"> • Activation Plan and Procedures • Integrated Test Plan and Procedures • Operations and Maintenance Plan • Emergency Operations Plan 	N	
Has the grantee issued final safety and security certification?	N	
Has the grantee issued the final safety and security verification report?	N	

Construction Safety	Y/N	Notes/Status
Does the grantee have a documented/implemented Contractor Safety Program with which it expects contractors to comply?	Y	
Does the grantee's contractor(s) have a documented company-wide safety and security program plan?	Y	
Does the grantee's contractor(s) have a site-specific safety and security program plan?	Y	MWAA has accepted the contractor's Construction Safety and Security Plan.
Provide the grantee's OSHA statistics compared to the national average for the same type of work. If the comparison is not favorable, what actions are being taken by the grantee to improve its safety record?	Y	System in place, construction activities have started on Package A. Package B construction started in July 2015.
Does the grantee conduct site audits of the contractor's performance versus required safety/security procedures?	Y	MWAA has developed an Audit schedule. MWAA conducts audits every six months of the Construction Safety and Security and System Safety and Security for both Package A and Package B.

Federal Railroad Administration	Y/N	Notes/Status
If shared track: has grantee submitted its waiver request application to FRA? (Please identify specific regulations for which waivers are being requested)	N/A	This is a Heavy Rail Transit Project. There is no FRA involvement.
If shared corridor: has grantee specified specific measures to address shared corridor safety concerns?	N/A	
Is the Collision Hazard Analysis underway?	N/A	
Other FRA required Hazard Analysis – Fencing, etc.?	N/A	
Does the project have Quiet Zones?	N/A	
Does FRA attend the Quarterly Review Meetings?	N/A	

APPENDIX E – Top 10 Project Risks

RCMP - Top Ten Risks as of November 2017			
Risk ID	Event Description	Primary Risk Mitigation	Risk Rating
80.03.C.2	Request for Equitable Adjustment Part 2 (REA-2) (for changes included in CO-66 and for changes after CO-66 that have not been finalized) (Cumulative claims)	The notice of change was for information only and has not been submitted with an associated schedule in P6 native format for evaluation. Will review details once the native schedule file is submitted. (b) (5)	25
30.C. 185 NEW	Installation of gravity Sewer	Restratgeize the execution to ensure timely execution and dedicated crew to do this work.	25
80.03.C.243 NEW	Overall total cost claim by CRC	(b) (5)	21
80.08.C.196	WMATA does not provide adequate Vehicles availability, adequate and qualified staff to witness the test, and operators to complete testing, start-up or final acceptance in a timely manner.	1) Started tiger team meetings to coordinate needed efforts from all stakeholders. 2) Working with WMATA on lessons learned from Phase 1 which will be implemented on Phase 2 3) WMATA is retiring old rail cars so ample number of retired cars will be available to support the testing 4) Working with WMATA to utilize the WFC annex facility for repairs & maintenance which will minimize travel delays to Phase 2 site.	21
50.05.C.153	Communications System Scope of Work – Fire Alarm and Intrusion Alarm systems separation.	The designs for these changes have been finalized and the changes to construction have been reduced. Risk realized. Cost yet to be finalized. Negotiating to minimize cost impact, working with MEC to reduce schedule impact	20
80.03.C.3	Recovery of Revised Baseline Schedule (for changes post CO-66) (Acceleration of 109 days)	Working to avoid further impacts that may delay the schedule. (b) (5)	20
80.03.C.242 NEW	CRC subcontractors overhead claims	(b) (5)	20
20.02.C.1	Screenwall Glazing at Dulles Station	Currently in procurement for competitive bidding	20
80.R.112	Future WMATA (through its granted authority) requires changes to the scope post design or award to the DB.	The Project Team is to establish funding contingency for unanticipated or unforeseen WMATA actions impacting project(s) scope, and monitor/manage same in conjunction with DB and WMATA.	20
80.02.D.241	Repurposing of the TPB - Design	1) MWAA formally advised HP to cease procurement of specialized equipment and materials associated with the police function in the TPB. 2) WMATA to identify which design elements can be deleted or modified to meet WMATA's intended use of the facility. 3) Exclude the TPB from the contractual SSCD, but, complete the RTRA units in the building by ORD. 4) Exclude the TPB from the LEED Silver Certification.	20
30.01.C.244 NEW	Repurposing of the TPB - Construction	1) MWAA formally advised HP to cease procurement of specialized equipment and materials associated with the police function in the TPB. 2) WMATA to identify which design elements can be deleted or modified to meet WMATA's intended use of the facility. 3) Exclude the TPB from the contractual SSCD, but, complete the RTRA units in the building by ORD. 4) Exclude the TPB from the LEED Silver Certification.	20
* Proposed NEW item and Top Ten Risk			

APPENDIX F – PMOC Evaluation Team

Michael Radbill, PE, F.ASCE, Program Manager

Mr. Radbill is responsible for oversight of this Task Order. He was assigned to this Task order at the end of March 2012 when he joined Hill. Mr. Radbill has over 40 years of technical and management experience in the construction of federal, state, local, and private projects, which types include public transportation, power generation, petrochemical, correctional, military, aviation, commercial, hotel, and others. Skills and management accomplishments include project manager for owner/contractor; analyzing and reporting on quality issues on FTA funded urban transit, and petrochemical construction projects; course designer and principal instructor for FTA sponsored project management course; instructor for FTA sponsored quality assurance/quality control (QA/QC) training course; reviewer for two FTA sponsored Guidelines; drafting and editing general and special conditions of the contract for FTA funded public transportation projects; lead civil field engineer for contractor on construction of fossil and nuclear power plants; developing, updating, and analyzing critical path method schedules; facilitating partnering for construction projects; testifying as an expert at trial regarding delays and damages; arbitrating construction disputes; writing and updating design and construction contracts and specifications.

Mathew Trzepacz, PE, Task Order Manager

Mr. Mathew Trzepacz, P.E., PhD, is responsible for oversight of this task order. He has over 40 years of experience in progressively responsible positions managing transportation design, maintenance, and construction. He has been the Project Manager for assignments in the FTA's PMOC Program in Regions 2, 4, and 8 for over eight years. He also developed the training manual and was an instructor for the National Transit Institute's course on the Management of Transit Construction Projects, which was established for the FTA. Mr. Trzepacz was previously responsible for a staff of professional engineers and maintenance forces as Chief Engineer for the Southeastern Pennsylvania Transportation Authority (SEPTA).

John Lehman, PE, Rail Equipment Engineer

John Lehman has over 35 years of experience in the transportation sector. Mr. Lehman has directed multi-disciplinary, multi-national engineering design teams on rail car manufacturing and large construction projects. He specializes in heavy equipment design, maintenance and operations, construction, and operations analysis for rail car procurement, rail manufacturing facilities and car repair and locomotive servicing facilities. Mr. Lehman has prepared engineering and economic studies on equipment selection, maintenance, transportation operations, and plant location.

Edward F. Nicholson, PE, Systems Integration Manager

Mr. Nicholson, P.E., has over 36 years of experience and has served as Senior Rail Planning Engineer, Superintendent of Signals, Communications, and Superintendent of Transportation for the Port Authority Trans-Hudson Corporation (PATH). During his employment at Hill, among other assignments, Mr. Nicholson

has performed PMOC oversight reviews and assessments on the Dulles Corridor Metrorail Project, Washington Metropolitan Area Transit Authority Projects, the Weber County Commuter Rail, and Mid-Jordan Projects in Salt Lake City, and the Central Florida Commuter Rail Project.

Judy R. Mewborn, CCM, Construction Management Manager

Ms. Mewborn has over 30 years of experience in the construction field performing such duties as capital program manager, senior project/construction manager, project control, facilities condition assessment, design management, surveying, planning, space programming, and the production of design and construction documents. Her experience also includes acting as a client representative Project Manager on federal and local government projects. Additional experience includes project management on educational, hospitality and commercial projects, as well as designer and project assistant on residential projects.