

## Capital Investment Grants Dashboard

As proposed Capital Investment Grants (CIG) Program projects proceed through planning and design, information contained herein concerning scope, cost, funding, and ratings may change.

|    | Project Name   | Project Sponsor      | City/<br>Urbanized Area | State | Mode | Length | Number of<br>Stations | Length of<br>Exclusive BRT | Project Cost<br>(\$ millions) | CIG Funding<br>Request<br>(\$ millions) | CIG Share | NEPA<br>Completion | PD Entry<br>Date | ENG Entry<br>Date | LONP Request<br>Date | LONP Decision<br>Date | LONP Action | Project Rating<br>Request Date* | Project Rating<br>Date* | Overall Project<br>Rating** | Non-CIG<br>Matching Funds<br>Status† | Estimated<br>Grant Date‡ |
|----|--|----------------------|-------------------------|-------|------|--------|-----------------------|----------------------------|-------------------------------|---|-----------|--------------------|------------------|-------------------|----------------------|-----------------------|-------------|---------------------------------|-------------------------|-----------------------------|--------------------------------------|--------------------------|
| CC | Canarsie Line Power Improvements                             | NYMTA                | New York                | NY    | HR   | 6.0    | 14                    | N/A                        | \$ 360.2                      | \$ 100.0                                | 28%       | 8/24/2016          | 12/12/2014       | 6/2/2017          | 12/13/2016           | 1/19/2017             | Approved    | Aug 2016                        | Nov 2016                | MH                          | Committed                            | TBD                      |
|    | Green Line Transformation Program                            | MBTA                 | Boston                  | MA    | LRT  | 23.0   | 66                    | N/A                        | \$ 2,100.0                    | TBD                                     | TBD       |                    | 5/12/2022        |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | FrontRunner Strategic Double Track Project                   | UDOT                 | Salt Lake City          | UT    | CR   | 83.0   | 16                    | N/A                        | \$ 965.6                      | \$ 671.1                                | 70%       |                    | 11/2/2022        |                   |                      |                       |             | Aug 2022                        | Nov 2022                | M                           | In Progress                          | TBD                      |
|    | Red Line Extension   | CTA                  | Chicago                 | IL    | HR   | 5.6    | 4                     | N/A                        | \$ 3,948.0                    | \$ 1,974.0                              | 50%       | 7/28/2022          | 12/15/2020       | 8/28/2023         | 2/8/2023             | 2/28/2023             | Withdrawn   | Mar 2023                        | Jul 2023                | MH                          | In Progress                          | Late 2024                |
|    | METRO Blue Line Extension (Bottineau LRT)                    | Met Council          | Minneapolis             | MN    | LRT  | 13.5   | 11                    | N/A                        | \$ 1,536.2                    | \$ 752.7                                | 49%       | 9/19/2016          | 8/22/2014        | 1/19/2017         |                      |                       |             | Aug 2019                        | Nov 2019                |                             | In Progress                          | TBD                      |
| NS | NJ-NY Secaucus, Hudson Tunnels <sup>Δ</sup>                  | GDC                  |                         | NJ-NY | CR   | 6.5    | N/A                   | N/A                        | \$ 15,649.0                   | \$ 6,880.0                              | 44%       | 5/28/2021          | 7/14/2016        | 7/6/2023          | 7/7/2023             |                       |             | Apr 2023                        | Jun 2023                | MH                          | In Progress                          | Mid 2024                 |
|    |  |                      |                         |       |      |        |                       |                            |                               |   |           |                    |                  |                   | 7/10/2023            | 8/23/2023             | Approved    |                                 |                         |                             |                                      |                          |
|    | Second Avenue Subway Phase 2                                 | NYMTA                | New York                | NY    | HR   | 1.8    | 3                     | N/A                        | \$ 7,699.0                    | \$ 3,404.9                              | 44%       | 11/15/2018         | 12/23/2016       | 1/6/2022          |                      |                       |             | Aug 2021                        | Jan 2022                | MH                          | In Progress                          | Fall 2023                |
|    | Lowcountry Rapid Transit                                     | BCDCOG               | Charleston              | SC    | BRT  | 21.3   | 20                    | 11.7                       | \$ 625.1                      | \$ 375.0                                | 60%       | 7/19/2021          | 9/27/2019        | 7/11/2022         |                      |                       |             | May 2022                        | July 2022               | MH                          | In Progress                          | Mid 2025                 |
|    | Capitol Extension Project                                    | Valley Metro         | Phoenix                 | AZ    | LRT  | TBD    | TBD                   | N/A                        | TBD                           | TBD                                     | TBD       |                    | 4/20/2023        |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Valley Link Rail Project Phase 1                             | TVSJVRRA             | Livermore               | CA    | CR   | 26.0   | 4                     | N/A                        | \$ 1,800.0                    | \$ 450.0                                | 25%       |                    | 5/26/2022        |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Inglewood Transit Connector Project                          | ITCJPA               | Los Angeles             | CA    | HR   | 1.6    | 3                     | N/A                        | \$ 2,019.0                    | \$ 1,211.0                              | 60%       | 3/16/2023          | 7/9/2021         |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | West Santa Ana Branch Transit Corridor                       | LACMTA               | Los Angeles             | CA    | LRT  | 14.8   | 9                     | N/A                        | \$4,900 - \$5,100             | TBD                                     | TBD       |                    | 2/23/2022        |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Transbay Downtown Rail Extension                             | Transbay JPA         | San Francisco           | CA    | CR   | 2.2    | 2                     | N/A                        | \$ 8,254.7                    | \$ 4,077.9                              | 49%       | 7/22/2019          | 12/6/2021        |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | BART Silicon Valley Phase II                                 | VRTA                 | San Jose                | CA    | HR   | 6.0    | 4                     | N/A                        | \$ 9,317.6                    | \$ 4,603.0                              | 49%       | 3/8/2021           | 12/1/2022        |                   | 10/18/2022           | 12/1/2022             | Approved    | Aug 2022                        | Nov 2022                | MH                          | In Progress                          | TBD                      |
|    | Northeast Corridor Rapid Transit Project                     | DTPW                 | Miami                   | FL    | CR   | 13.0   | 5                     | N/A                        | \$ 679.9                      | \$ 339.9                                | 50%       |                    | 10/26/2021       |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | METRO Purple Line BRT  | Met Council          | St. Paul                | MN    | BRT  | 15.0   | 21                    | 11.0                       | \$ 445.0                      | \$ 218.0                                | 49%       | 10/5/2021          | 12/10/2021       |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | University Corridor Bus Rapid Transit Project                | METRO                | Houston                 | TX    | BRT  | 25.3   | 41                    | 23.9                       | \$ 2,226.0                    | \$ 1,335.6                              | 60%       |                    | 9/29/2021        |                   |                      |                       |             | Aug 2022                        | Nov 2022                | M                           | In Progress                          | TBD                      |
|    | Advanced Rapid Transit (ART) North-South Corridor            | VIA                  | San Antonio             | TX    | BRT  | 10.3   | 26                    | 7.9                        | \$ 446.3                      | \$ 267.8                                | 60%       | 5/4/2023           | 8/23/2021        |                   |                      |                       |             | Aug 2021                        | Nov 2021                | MH                          | In Progress                          | TBD                      |
|    | Richmond Highway BRT   | Fairfax County       | Fairfax County          | VA    | BRT  | 7.4    | 9                     | 6.7                        | \$ 730.0                      | \$ 285.0                                | 39%       | 1/7/2022           | 3/13/2020        |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
| SS | West Seattle to Ballard Link Extension: SODO to Ballard      | Sound Transit        | Seattle                 | WA    | LRT  | 7.1    | 9                     | N/A                        | \$ 9,000.0                    | TBD                                     | TBD       |                    | 7/13/2022        |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | West Seattle to Ballard Link Extension: West Seattle to SODO | Sound Transit        | Seattle                 | WA    | LRT  | 4.7    | 3                     | N/A                        | \$ 3,200.0                    | TBD                                     | TBD       |                    | 7/13/2022        |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Interstate Bridge Replacement Program                        | WSDOT                | Vancouver/Portland      | WA-OF | LRT+ | 1.9    | 3                     | 1.9                        | \$ 1,800.0                    | TBD                                     | TBD       |                    | 9/6/2023         |                   |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | University-Medical BRT                                       | City of Huntsville   | Huntsville              | AL    | BRT  | 9.0    | TBD                   | N/A                        | \$ 49.0                       | TBD                                     | TBD       |                    | 5/26/2023        | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Tucson High-Capacity Transit Project                         | City of Tucson       | Tucson                  | AZ    | BRT  | 4.7    | TBD                   | TBD                        | \$117-\$137                   | TBD                                     | TBD       |                    | 9/14/2023        | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | Early 2026               |
|    | Downtown Streetcar   | LADOT                | Los Angeles             | CA    | SC   | 3.4    | 23                    | N/A                        | \$ 296.4                      | \$ 100.0                                | 34%       | 4/18/2019          | 2/28/2014        | N/A               |                      |                       |             | Sep 2018                        | Nov 2018                | ML                          | In Progress                          | TBD                      |
|    | SURF! Busway and Bus Rapid Transit Project                   | MST                  | Monterey Bay            | CA    | BRT  | 19.5   | 29                    | 6.0                        | \$ 66.0                       | \$ 22.2                                 | 34%       | 1/25/2023          | 4/20/2020        | N/A               | 9/20/2023            |                       |             | Aug 2022                        | Nov 2022                | MH                          | In Progress                          | Summer 2024              |
|    | Downtown Riverfront Streetcar                                | SacRT                | Sacramento              | CA    | SC   | 1.5    | 3                     | N/A                        | \$ 117.0                      | \$ 58.5                                 | 50%       | 2/12/2016          | 5/1/2014         | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | East Colfax Avenue BRT                                       | RTD                  | Denver                  | CO    | BRT  | 8.5    | 28                    | 5.5                        | \$ 255.3                      | \$ 126.9                                | 50%       |                    | 11/3/2021        | N/A               |                      |                       |             | Aug 2022                        | Nov 2022                | H                           | In Progress                          | Mid 2024                 |
|    | West Elizabeth BRT Corridor Project                          | City of Fort Collins | Fort Collins            | CO    | BRT  | 6.4    | 10                    | N/A                        | \$ 110.6                      | \$ 71.9                                 | 65%       | 11/28/2022         | 7/20/2021        | N/A               |                      |                       |             | Aug 2023                        |                         |                             | In Progress                          | Early 2025               |
|    | Broward Commuter Rail South                                  | Broward County       | Broward County          | FL    | CR   | 11.5   | 3                     | N/A                        | \$ 316.9                      | \$ 150.0                                | 47%       |                    | 12/2/2022        | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | 2025                     |
|    | East-West Corridor Rapid Transit Phase I Project             | DTPW                 | Miami                   | FL    | BRT  | 13.5   | 3                     | TBD                        | \$ 281.0                      | \$ 92.7                                 | 33%       |                    | 10/26/2021       | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | SunRail Connector to the Orlando International Airport       | FDOT                 | Orlando                 | FL    | CR   | 5.5    | TBD                   | N/A                        | \$175 - \$225                 | TBD                                     | TBD       | 12/23/2015         | 10/26/2015       | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Tampa Streetcar Extension and Modernization                  | City of Tampa        | Tampa                   | FL    | SC   | 4.0    | 17                    | N/A                        | \$ 234.5                      | \$ 99.9                                 | 43%       |                    | 6/20/2018        | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Campbellton Community Investment Corridor BRT                | MARTA                | Atlanta                 | GA    | BRT  | 6.0    | 9                     | 5.5                        | \$ 274.7                      | TBD                                     | TBD       | 7/17/1905          | 11/21/2022       | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Clayton Southlake BRT  | MARTA                | Atlanta                 | GA    | BRT  | 15.5   | 13                    | TBD                        | \$ 338.1                      | \$ 150.0                                | 44%       |                    | 2/24/2022        | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | IndyGo Blue Line Rapid Transit                               | IndyGo               | Indianapolis            | IN    | BRT  | 24.0   | 30                    | 13.4                       | \$ 371.9                      | \$ 149.9                                | 40%       |                    | 4/11/2018        | N/A               | 11/30/2021           | 12/20/2021            | Denied      | Aug 2023                        | Nov 2019                | MH                          | In Progress                          | Late 2024                |
|    | East-West Bank BRT Corridor                                  | RTA                  | New Orleans             | LA    | BRT  | 15.1   | 25                    | 10.6                       | \$ 326.0                      | TBD                                     | TBD       |                    | 8/8/2023         | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | Early 2026               |
|    | Veirs Mill Road BRT  | MCDOT                | Montgomery County       | MD    | BRT  | 7.6    | 12                    | TBD                        | \$ 102.0                      | TBD                                     | TBD       |                    | 9/9/2022         | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | 2025                     |
|    | METRO F Line Bus Rapid Transit                               | Met Council          | Minneapolis             | MN    | BRT  | 13.0   | 32                    | 6.0                        | \$ 98.0                       | \$ 53.4                                 | 54%       |                    | 4/28/2022        | N/A               |                      |                       |             | Aug 2022                        | Nov 2022                | M                           | In Progress                          | Late 2024                |
|    | Link Rapid Transit Project                                   | City of Rochester    | Rochester               | MN    | BRT  | 2.9    | 7                     | 1.8                        | \$ 143.4                      | \$ 84.9                                 | 59%       |                    | 2/11/2020        | N/A               |                      |                       |             | Aug 2022                        | Nov 2022                | MH                          | Committed                            | Mid 2024                 |
|    | North-South BRT  | Chapel Hill Transit  | Chapel Hill             | NC    | BRT  | 8.2    | 17                    | 5.7                        | \$ 183.0                      | \$ 146.4                                | 80%       | 3/8/2023           | 11/21/2016       | N/A               |                      |                       |             | Aug 2023                        | Nov 2019                | M                           | In Progress                          | 2026                     |

## Capital Investment Grants Dashboard

As proposed Capital Investment Grants (CIG) Program projects proceed through planning and design, information contained herein concerning scope, cost, funding, and ratings may change.

|    | Project Name                                      | Project Sponsor    | City/<br>Urbanized Area | State | Mode | Length | Number of<br>Stations | Length of<br>Exclusive BRT | Project Cost<br>(\$ millions) | CIG Funding<br>Request<br>(\$ millions) | CIG Share | NEPA<br>Completion | PD Entry<br>Date | ENG Entry<br>Date | LONP Request<br>Date | LONP Decision<br>Date | LONP Action | Project Rating<br>Request Date* | Project Rating<br>Date* | Overall Project<br>Rating** | Non-CIG<br>Matching Funds<br>Status† | Estimated<br>Grant Date‡ |
|----|---|--------------------|-------------------------|-------|------|--------|-----------------------|----------------------------|-------------------------------|---|-----------|--------------------|------------------|-------------------|----------------------|-----------------------|-------------|---------------------------------|-------------------------|-----------------------------|--------------------------------------|--------------------------|
|    |   |                    |                         |       |      |        |                       |                            |                               |   |           |                    |                  |                   |                      |                       |             |                                 |                         |                             |                                      |                          |
| SS | Wake Bus Rapid Transit: Southern Corridor Project | City of Raleigh    | Raleigh                 | NC    | BRT  | 5.1    | 9                     | 3.8                        | \$ 173.9                      | \$ 85.9                                 | 49%       |                    | 7/14/2021        | N/A               |                      |                       |             | Aug 2022                        | Nov 2022                | MH                          | In Progress                          | 2025                     |
|    | Wake Bus Rapid Transit: Western Corridor          | City of Raleigh    | Raleigh                 | NC    | BRT  | 12.0   | 19                    | TBD                        | \$ 180.0                      | TBD                                     | TBD       |                    | 12/23/2020       | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | 2026                     |
|    | Maryland Parkway Bus Rapid Transit Project        | RTC                | Las Vegas               | NV    | BRT  | 12.5   | 29                    | 7.3                        | \$ 334.0                      | \$ 150.0                                | 45%       | 12/16/2019         | 1/30/2020        | N/A               |                      |                       |             | Apr 2022                        | July 2022               | MH                          | In Progress                          | Early 2024               |
|    | Woodhaven Select Bus Service                      | NYDOT              | New York                | NY    | BRT  | 6.1    | 11                    | 5.2                        | \$ 258.8                      | \$ 97.2                                 | 38%       | 7/13/2015          | 3/20/2015        | N/A               |                      |                       |             | Aug 2019                        | Nov 2019                | MH                          | In Progress                          | TBD                      |
|    | Hamilton Avenue Corridor BRT                      | SORTA              | Cincinnati              | OH    | BRT  | 9.0    | 12                    | 7.4                        | \$ 138.6                      | \$ 110.9                                | 80%       |                    | 6/30/2023        | N/A               |                      |                       |             | Aug 2023                        |                         |                             | In Progress                          | 2025                     |
|    | Reading Road Corridor BRT                         | SORTA              | Cincinnati              | OH    | BRT  | 10.0   | 15                    | 7.0                        | \$ 156.7                      | \$ 109.7                                | 70%       |                    | 6/30/2023        | N/A               |                      |                       |             | Aug 2023                        |                         |                             | In Progress                          | 2025                     |
|    | MetroHealth Line BRT                              | GCRTA              | Cleveland               | OH    | BRT  | 4.0    | TBD                   | TBD                        | \$ 50.0                       | \$ 20.0                                 | 40%       |                    | 3/3/2022         | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | Late 2024                |
|    | East Main Street BRT                              | COTA               | Columbus                | OH    | BRT  | 13.0   | 18                    | TBD                        | \$220 - \$230                 | TBD                                     | TBD       |                    | 10/22/2021       | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | West Broad Street BRT                             | COTA               | Columbus                | OH    | BRT  | 9.3    | 17                    | 5.2                        | \$ 339.5                      | \$ 149.9                                | 44%       |                    | 10/22/2021       | N/A               |                      |                       |             | Aug 2023                        |                         |                             | In Progress                          | 2027                     |
|    | Memphis Innovation Corridor                       | MATA               | Memphis                 | TN    | BRT  | 8.0    | 16                    | 1.0                        | \$ 111.7                      | \$ 74.3                                 | 67%       | 2/11/2021          | 4/21/2020        | N/A               |                      |                       |             | Aug 2021                        | Nov 2021                | M                           | In Progress                          | Early 2024               |
|    | METRORapid Gulfon Corridor Project                | METRO              | Houston                 | TX    | BRT  | 4.1    | 8                     | TBD                        | \$ 220.0                      | TBD                                     | TBD       |                    | 6/30/2023        | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | Late 2024                |
|    | Advanced Rapid Transit (ART) East-West Corridor   | VIA                | San Antonio             | TX    | BRT  | 7.3    | 18                    | 5.1                        | \$ 289.2                      | \$ 142.9                                | 49%       |                    | 10/28/2022       | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | 2026                     |
|    | Midvalley Connector                               | UTA                | Salt Lake County        | UT    | BRT  | 7.0    | 15                    | 1.4                        | \$ 103.4                      | \$ 62.8                                 | 61%       | 9/23/2022          | 4/23/2021        | N/A               |                      |                       |             | Jun 2022                        | Oct 2022                | MH                          | In Progress                          | Early 2024               |
|    | West End Transitway                               | City of Alexandria | Alexandria              | VA    | BRT  | 5.3    | 15                    | 2.7                        | \$119 - \$140                 | TBD                                     | TBD       |                    | 4/21/2017        | 7/6/2016          | N/A                  |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Center City Connector                             | SDOT               | Seattle                 | WA    | SC   | 1.3    | 4                     | N/A                        | \$ 285.5                      | \$ 75.0                                 | 26%       | 2/16/2017          | 7/21/2014        | N/A               | 12/22/2017           | 2/16/2018             | Approved    | Aug 2019                        | Nov 2019                | H                           | In Progress                          | TBD                      |
|    | RapidRide I Line                                  | King County Metro  | Seattle                 | WA    | BRT  | 17.0   | 41                    | 2.0                        | \$ 146.1                      | \$ 66.7                                 | 46%       | 6/10/2021          | 5/28/2019        | N/A               |                      |                       |             | Aug 2021                        | Nov 2021                | MH                          | In Progress                          | Late 2024                |
|    | RapidRide J Line                                  | SDOT               | Seattle                 | WA    | BRT  | 5.2    | 11                    | 2.3                        | \$ 128.5                      | \$ 64.2                                 | 50%       | 4/26/2022          | 9/8/2017         | N/A               |                      |                       |             | Aug 2021                        | Nov 2021                | H                           | Committed                            | December 2023            |
|    | RapidRide K Line                                  | King County Metro  | Seattle                 | WA    | BRT  | 15.7   | 36                    | TBD                        | \$ 89.8                       | TBD                                     | TBD       |                    | 12/20/2019       | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | TBD                      |
|    | Division Street Bus Rapid Transit Project         | Spokane Transit At | City of Spokane         | WA    | BRT  | 10.0   | 23                    | TBD                        | \$ 202.0                      | TBD                                     | TBD       |                    | 9/19/2023        | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | Late 2026                |
|    | Madison East-West BRT                             | City of Madison    | Madison                 | WI    | BRT  | 15.0   | 31                    | 9.5                        | \$ 194.3                      | \$ 110.6                                | 57%       | 5/16/2022          | 7/21/2020        | N/A               | 5/25/2022            | 8/26/2022             | Approved    | May 2023                        | Jul 2023                | MH                          | Committed                            | November 2023            |
|    |   |                    |                         |       |      |        |                       |                            |                               |   |           |                    |                  |                   | 10/11/2022           | 11/30/2022            | Approved    |                                 |                         |                             |                                      |                          |
|    | Madison North-South BRT                           | City of Madison    | Madison                 | WI    | BRT  | 11.5   | 24                    | 5.2                        | \$ 150.7                      | \$ 118.1                                | 78%       |                    | 7/6/2023         | N/A               |                      |                       |             | Aug 2023                        |                         |                             | In Progress                          | Mid 2025                 |
|    | Milwaukee North-South BRT Corridor                | Milwaukee County   | Milwaukee               | WI    | BRT  | 18.0   | 33                    | 14.2                       | \$ 148.2                      | TBD                                     | TBD       |                    | 2/1/2023         | N/A               |                      |                       |             |                                 |                         |                             | In Progress                          | 2025                     |

Guide to abbreviations:

Project Type: NS = New Starts, SS = Small Starts, CC = Core Capacity

Mode: BRT = Bus Rapid Transit, CR = Commuter Rail, HR = Heavy Rail, LRT = Light Rail Transit, SC = Streetcar

Rating: H = High, MH = Medium-High, M = Medium, ML = Medium-Low, L = Low

Other: CIG = Capital Investment Grant, NEPA = National Environmental Policy Act, PD = Project Development, Eng = Engineering, LONP = Letter of No Prejudice, TBD = To Be Determined, N/A = Not Applicable

\* Ratings are point-in-time evaluations by FTA and may change as the projects proceed through planning and design. Project ratings are typically prepared for the *Annual Report to Congress* and for project advancement decisions such as Engineering approvals or construction grant awards.

\*\* FY 2024 *Annual Report to Congress* or latest ratings

† 'Committed' means project sponsor has obtained all non-CIG matching funds; 'In Progress' means project sponsor is still working to obtain commitments of all non-CIG matching funds

‡ Estimated Grant Dates are based on projects meeting all of the readiness requirements to receive a construction grant, and are subject to change if these items are not completed by project sponsors in a timely manner.

◇ Joint Intercity-Public Transit project; CIG share reported as a percentage of the total overall project cost

^ USDOT TIFIA, RRIFF, or RAISE funding also assumed

This CIG Dashboard is posted consistent with the requirements of 49 U.S.C. § 5309(r).